

DEPARTMENT of PUBLIC WORKS

County of Lassen



PETE HEIMBIGNER, Director
Public Works/Road/Transportation

707 Nevada Street, Suite 4
Susanville, CA 96130

☎ 530) 251-8288
FAX: (530) 251-2675

February 1, 2026

TO: Board of Supervisors

FROM: Pete Heimbigner, Director

SUBJECT: Notice of Completion for Janesville Grade Guard Railing Replacement Project, Lassen County, Contract No. 122-22-208 Janesville Grade, HSIPL-5907(073).

RECOMMENDATION: Approve the Notice of Completion and authorize the Director of Public Works to sign.

DISCUSSION: Lassen County entered into a contract with Highway Specialty Company, Inc. on August 12, 2025 for the removal of the existing guard railing and the installation of Midwest Guard Railing systems at eight locations on Janesville Grade in the amount of \$450,450.00.

The Contractor began work on September 8, 2025 and the project was completed and accepted by Pete Heimbigner, Director of Public Works on December 31, 2025. Final acceptance by the County will be on February 10, 2026.

The final contract amount, including contract change orders is \$531,490.78. The project was completed within the allowable working days, including contract change order days. No liquidated damages were incurred on this project.

The attached Notice of Completion will formally close out the contract for this project.

ALTERNATIVES: None

FINANCIAL IMPACT: The total project cost of \$531,490.78 has been paid from FY 2025/2026 Road Construction Budget, Fund 122-1222 with reimbursable STIP funding in the amount of \$531,490.78.

OTHER AGENCY INVOLVEMENT: Caltrans

DEPARTMENTAL APPROVAL:  _____

REVIEWED FOR AGENDA: _____

COUNTY OF LASSEN
STATE OF CALIFORNIA

NOTICE OF COMPLETION

Notice of Completion of Janesville Grade Guard Railing Replacement Project, Lassen County, Contract No. 122-22-208, HSIPL-5907(073).

NOTICE IS HEREBY GIVEN that the contract, as stated above, heretofore awarded by the County of Lassen, State of California, to Highway Specialty Company, Inc., a California Corporation with a principal place of business at 6591 Eastside Road, Redding, California, who was the contractor thereon, for doing the following, to wit:

The work to be done consisted, in general, of the removal of the existing guard railing and the installation of Midwest Guard Railing systems at eight locations on Janesville Grade, per the special provisions entitled "County of Lassen, State of California, Notice to Contractors, Proposal and Contract, Special Provisions for Janesville Grade CR 208 Guard Railing Replacement Project, Lassen County" also to be supplemented by the 2024 Standard Plans and Specifications, bid opening date June 12, 2025. Total final contract amount of \$531,490.78.

In the County of Lassen, all in the State of California was completed by said contractor and accepted by Pete Heimbigner, Director for Lassen County, on December 31, 2025.

Upon said contract, the Western Surety Company of Chicago Illinois was the surety upon the bond by said contractor, as required by the provisions of Section 3247 to 3252, inclusive, of the Civil Code of the State of California and the State Contract Act.

Lassen County
Public Works Department

Date: _____

By: _____
Pete Heimbigner
Director of Public Works

Pete Heimbigner, being duly sworn, deposes and says: That he is an officer to the Lassen County Department of Public Works, to wit, Director of Public Works thereof; that he has read the foregoing Notice of Completion and knows the contents thereof; and that the same is true of his knowledge except as to the matters therein stated on information or belief, an as to these matters, he believes it to be true.

Subscribed and sworn to and before me on:

Date: _____

Lassen County Clerk