

DEPARTMENT of PUBLIC WORKS

County of Lassen



LARRY MILLAR, Director
Public Works/Road/Transportation
County Engineer

707 Nevada Street, Suite 4
Susanville, CA 96130

☎ 530) 251-8288
FAX: (530) 251-2675

B-1
2018/39

February 13, 2018

TO: Board of Supervisors

FROM: Larry Millar, Director

SUBJECT: Notice of Completion for Mooney Road and Center Road Hot Mix Asphalt Overlay Project, Lassen County, Federal Aid Project RPSTPL-5907(069).

RECOMMENDATION: Approve the Notice of Completion and authorize the Director of Public Works to sign.

DISCUSSION: Lassen County entered into a contract with Hat Creek Construction and Materials, Inc. on September 7, 2016 for the rehabilitation of portions of Mooney Road, County Road 103 and Center Road, County Road 215 in the amount of \$1,511,995.00.

The Contractor began work on June 26, 2017 and the project was substantially completed on July 31, 2017 and accepted by Larry Millar, Director of Public Works on November 20, 2017. Final acceptance by the County will be on February 13, 2018.

The final contract amount is \$1,509,950.18 which is under the total Board of Supervisors authorized amount, including contract change orders of \$1,586,995.00. The project was completed without any major issues and within the allowable working days. No liquidated damages were incurred on this project.

The attached Notice of Completion will formally close out the contract for this project.

ALTERNATIVES: None

FINANCIAL IMPACT: The total project cost of \$1,509,950.18 was paid from the FY 2017/18 Road Construction Budget, Fund 122-1222 with reimbursement from Federal STIP funding.

OTHER AGENCY INVOLVEMENT: None

DEPARTMENTAL APPROVAL: _____

REVIEWED FOR AGENDA: _____

COUNTY OF LASSEN
STATE OF CALIFORNIA

NOTICE OF COMPLETION

Notice of Completion of Contract No. County Rehab. A - Mooney Road and Center Road Hot Mix Asphalt Overlay Project, Lassen County, Federal Aid Project No. RPSTPL-5907(069).

NOTICE IS HEREBY GIVEN that the contract, as stated above, heretofore awarded by the County of Lassen, State of California, to Hat Creek Construction and Materials, Inc., a California Corporation with a principal place of business at 24339 Highway 89N, Burney, California, who was the contractor thereon, for doing the following, to wit:

The work to be done consisted, in general, of the pulverization of the existing asphalt concrete surfacing and installation of a 3 inch asphalt concrete overlay on portions of Mooney Road, County Road 103 and Center Road, County Road 215, including shoulders and traffic striping and other related work, per the special provisions entitled "County of Lassen, State of California, Notice to Contractors, Proposal and Contract, Special Provisions for Mooney Road, CR 103 and Center Road, CR 215 Hot Mix Asphalt Overlay Project, Lassen County" also to be supplemented by the 2010 Standard Plans and Specifications, bid opening date August 11, 2016. Total final contract amount of \$1,509,950.18.

In the County of Lassen, all in the State of California was completed by said contractor and accepted by Larry Millar, Director for Lassen County, on November 20, 2017.

Upon said contract, the Fidelity and Deposit Company of Maryland was the surety upon the bond by said contractor, as required by the provisions of Section 3247 to 3252, inclusive, of the Civil Code of the State of California and the State Contract Act.

Lassen County
Public Works Department

Date: _____

By: _____
Larry Millar
Director of Public Works

Larry Millar, being duly sworn, deposes and says: That he is an officer to the Lassen County Department of Public Works, to wit, Director of Public Works thereof; that he has read the foregoing Notice of Completion and knows the contents thereof; and that the same is true of his knowledge except as to the matters therein stated on information or belief, an as to these matters, he believes it to be true.

Subscribed and sworn to and before me on:

Date: _____

Lassen County Clerk