

DEPARTMENT of PUBLIC WORKS

County of Lassen



LARRY MILLAR, Director
Public Works/Road/Transportation
County Engineer

707 Nevada Street, Suite 4
Susanville, CA 96130

☎ (530) 251-8288
FAX: (530) 251-2675

B-1
2018/15

January 23, 2018

TO: Board of Supervisors

FROM: Larry Millar, Director

SUBJECT: Notice of Completion for Mooney Road Realignment Project, Lassen County, Federal Aid Project HRRRL-5907(049).

RECOMMENDATION: Approve the Notice of Completion and authorize the Director of Public Works to sign.

DISCUSSION: Lassen County entered into a contract with Stimpel-Wiebelhaus Associates, Inc. on December 10, 2015 for the curve realignment on Mooney Road, County Road A-21 in the amount of \$1,977,203.00.

The Contractor began work on June 6, 2016 and the project was substantially completed/opened to traffic on September 27, 2016 and accepted by Larry Millar, Director of Public Works on December 14, 2017. Final acceptance by the County will be on January 23, 2018.

The final contract amount is \$2,159,594.63 which is under the total Board of Supervisors authorized amount, including contract change orders of \$2,177,203.00. The project was completed without any major issues and within the allowable working days. No liquidated damages were incurred on this project.

The attached Notice of Completion will formally close out the contract for this project.

ALTERNATIVES: None

FINANCIAL IMPACT: The total project cost of \$2,159,594.63 was paid from the FY 2015/16 through FY 2017/18 Road Construction Budgets, Fund 122-1222 with reimbursement from Federal HBRR funding.

OTHER AGENCY INVOLVEMENT: None

DEPARTMENTAL APPROVAL:

A handwritten signature in blue ink, appearing to read "Larry D. Millar", written over a horizontal line.

REVIEWED FOR AGENDA:

COUNTY OF LASSEN
STATE OF CALIFORNIA

NOTICE OF COMPLETION

Notice of Completion of Contract No. Mooney Road Curve Realignment Construction Project, Lassen County, Federal Aid Project No. HRRRL-5907(049).

NOTICE IS HEREBY GIVEN that the contract, as stated above, heretofore awarded by the County of Lassen, State of California, to Stimpel-Wiebelhaus Associates, Inc., a California Corporation with a principal place of business at 1168 Industrial Street, Redding, California 96049, who was the contractor thereon, for doing the following, to wit:

The work to be done consisted, in general, of the re-construction of a portion of Mooney Road, County Road A-21 to realign a curve near the Silver Lake Road intersection and other related work, per the special provisions entitled "County of Lassen, State of California, Notice to Contractors, Special Provisions, Proposal and Contract for Mooney Road Realignment, Lassen County" also to be supplemented by the 2010 Standard Plans and Specifications, bid opening date October 29, 2015. Total final contract amount of \$2,159,594.63.

In the County of Lassen, all in the State of California was completed by said contractor and accepted by Larry Millar, Director for Lassen County, on December 14, 2017.

Upon said contract, the Western Surety Company of South Dakota was the surety upon the bond by said contractor, as required by the provisions of Section 3247 to 3252, inclusive, of the Civil Code of the State of California and the State Contract Act.

Lassen County
Public Works Department

Date: _____

By: _____
Larry Millar
Director of Public Works

Larry Millar, being duly sworn, deposes and says: That he is an officer to the Lassen County Department of Public Works, to wit, Director of Public Works thereof; that he has read the foregoing Notice of Completion and knows the contents thereof; and that the same is true of his knowledge except as to the matters therein stated on information or belief, an as to these matters, he believes it to be true.

Subscribed and sworn to and before me on:

Date: _____

Lassen County Clerk