

DEPARTMENT of PUBLIC WORKS

County of Lassen



LARRY MILLAR, Director
Public Works/Road/Transportation
County Engineer

707 Nevada Street, Suite 4
Susanville, CA 96130

☎ 530) 251-8288
FAX: (530) 251-2675

B-1
2018/40

February 13, 2018

TO: Board of Supervisors

FROM: Larry Millar, Director

SUBJECT: Notice of Completion for Long Valley Creek Bridge 7C-19 Repair Project, Lassen County, Federal Aid Project ER-32LO(430).

RECOMMENDATION: Approve the Notice of Completion and authorize the Director of Public Works to sign.

DISCUSSION: Lassen County entered into a contract with Hat Creek Construction and Materials, Inc. on October 3, 2017 for the repair of Long Valley Creek Bridge 7C-19 in the amount of \$74,595.00

The Contractor began work on October 16, 2017 and the project was completed and accepted by Larry Millar, Director of Public Works on November 16, 2017. Final acceptance by the County will be on February 13, 2018.

The final contract amount is \$83,095.76 which is under the total authorized amount, including contract change orders of \$86,095.00. The project was completed without any major issues and within the allowable working days. No liquidated damages were incurred on this project.

The attached Notice of Completion will formally close out the contract for this project.

ALTERNATIVES: None

FINANCIAL IMPACT: The total project cost of \$83,095.76 was paid from the FY 2017/18 Road Construction Budget, Fund 122-1222 with reimbursement available in the amount of 88.53 % (\$76,220 Federal, \$9,875 Local) from Federal Emergency Relief Program.

OTHER AGENCY INVOLVEMENT: None

DEPARTMENTAL APPROVAL: _____

REVIEWED FOR AGENDA: _____

COUNTY OF LASSEN
STATE OF CALIFORNIA

NOTICE OF COMPLETION

Notice of Completion of Contract No. 17-7C19 – Long Valley Creek Bridge 7C-19 Repair Project, Lassen County, Federal Aid Project No. ER-32LO(430).

NOTICE IS HEREBY GIVEN that the contract, as stated above, heretofore awarded by the County of Lassen, State of California, to Hat Creek Construction and Materials, Inc., a California Corporation with a principal place of business at 24339 Highway 89N, Burney, California, who was the contractor thereon, for doing the following, to wit:

The work to be done consisted, in general, of repairing a concrete piling on Long Valley Creek Bridge 7C-19 on Garnier Road, County Road A-26, including the placement of rock slope protection and other related work, per the special provisions entitled "County of Lassen, State of California, Notice to Contractors, Proposal and Contract, Special Provisions for Long Valley Creek Bridge 7C-19 Repair Project, Lassen County" also to be supplemented by the 2010 Standard Plans and Specifications, bid opening date September 19, 2017. Total final contract amount of \$83,095.76.

In the County of Lassen, all in the State of California was completed by said contractor and accepted by Larry Millar, Director for Lassen County, on November 16, 2017.

Upon said contract, the Fidelity and Deposit Company of Maryland was the surety upon the bond by said contractor, as required by the provisions of Section 3247 to 3252, inclusive, of the Civil Code of the State of California and the State Contract Act.

Lassen County
Public Works Department

Date: _____

By: _____
Larry Millar
Director of Public Works

Larry Millar, being duly sworn, deposes and says: That he is an officer to the Lassen County Department of Public Works, to wit, Director of Public Works thereof; that he has read the foregoing Notice of Completion and knows the contents thereof; and that the same is true of his knowledge except as to the matters therein stated on information or belief, an as to these matters, he believes it to be true.

Subscribed and sworn to and before me on:

Date: _____

Lassen County Clerk